

(様式1)

二本松市

帰還・移住等環境整備事業計画 令和4年度進捗状況(契約状況)報告

総括表

令和5年3月末時点

(千円)

二本松市 交付分	執行 年度	交付額 (国費)	契約済額 (国費相当額)
	25	0	0
26	18,900	16,200	
27	0	0	
28	68,374	55,010	
29	96,959	90,502	
30	152,640	144,982	
R1	518,429	443,193	
R2	907,509	56,843	
R3	43,306	450,954	
R4	76,711	53,270	
合計		1,882,828	1,310,954

<参考>	二本松市帰還・移住等環境整備 交付金基金残高		二本松市帰還・移住等環境整備 交付金基金の利息額	
------	---------------------------	--	-----------------------------	--

(注)

- 1 基金を造成しない場合は、「基金残高」「基金の利息額」欄については、記載は不要です。
- 2 「契約済額」は、契約に加え、交付決定、協定等により金額及び相手先が明確になっているものの国費相当額を含みます。

(様式2)

二本松市 帰還・移住等環境整備事業計画 令和4年度進捗状況報告

省庁名 内閣府

令和5年3月末時点 公表対象外 (千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接/ 間接	継続/ 完了	基金/ 単年 度	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間流 用(国費)	執行額 (契約額の 国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況	備考	
																		25
1	(3)-23-1-	自家消費用農産物等放射性物質簡易測定事業	二本松市	市	二本松市	直接	完了	単年度	18,900	26	~	25				0	26年10月非破壊式放射能測定器稼働開始	
												26	18,900		16,200	2,700		
												27				0		
												28				0		
												29				0		
												30				0		
												R1				0		
												R2				0		
												R3				0		
												R4				0		
												累計	18,900	0	16,200	2,700		
2	(3)-23-2-	自家消費用農産物等及び飲料用井戸水放射性物質簡易測定事業	二本松市	市	二本松市	直接	継続	単年度	201,936	28	~	25				0	28年4月1日より29年3月31日まで市内18ヵ所で測定を実施。	
												26				0		
												27				0		
												28	46,826		41,474	5,352		
												29	36,710		34,423	2,287		
												30	22,746		21,508	1,238		
												R1	22,902		21,568	1,334		
												R2	23,643		22,677	966		
												R3	24,540		23,982	558		
												R4	24,569		23,746	823		
												累計	201,936	0	189,378	12,558		
3	(3)-23-3-	放射線量測定マップ作成事業	二本松市	市	二本松市	直接	継続	単年度	33,361	28	~	25				0	28年4月発注、28年8月下旬、広報9月号に放射線量測定マップ掲	
												26				0		
												27				0		
												28	5,238		1,566	3,672		
												29	5,238		2,484	2,754		
												30	5,238		2,095	3,143		
												R1	5,238		2,095	3,143		
												R2	4,008		2,310	1,698		
												R3	4,196		2,640	1,556		
												R4	4,205		2,640	1,565		
												累計	33,361	0	15,830	17,531		
4	(3)-23-4-	放射線対策健康管理事業	二本松市	市	二本松市	直接	継続	単年度	74,499	28	~	25				0	28年4月発注、28年4月1日~29年3月31日まで内部被ばく測定検	
												26				0		
												27				0		
												28	14,366		10,026	4,340		
												29	10,827		9,747	1,080		
												30	10,616		10,031	585		
												R1	11,004		9,787	1,217		
												R2	12,179		9,609	2,570		
												R3	12,370		10,427	1,943		
												R4	3,137		2,633	504		
												累計	74,499	0	62,260	12,239		
5	(3)-23-5-	保育所等給食検査事業	二本松市	市	二本松市	直接	継続	単年度	14,808	28	~	25				0	28年4月1日より29年3月31日まで市内9ヵ所の保育所等で検査実	
												26				0		
												27				0		
												28	1,944		1,944	0		
												29	1,944		1,944	0		
												30	2,160		2,160	0		
												R1	2,160		2,200	-40		
												R2	2,200		2,200	0		
												R3	2,200		2,200	0		
												R4	2,200		2,200	0		
												累計	14,808	0	14,848	-40		
(注)											25				0			
											26				0			
											27				0			
											28				0			
											29				0			
											30				0			
											R1				0			
											R2				0			
											R3				0			
											R4				0			
											累計	0	0	0	0			
うち県交付分	各年度別合計										25				0			
											26				0			
											27				0			
											28				0			
											29				0			
											30				0			
											R1				0			
											R2				0			
											R3				0			
											R4				0			
											累計	0	0	0	0			
うち市町村交付分	各年度別合計										25				0			
											26	18,900	0	16,200	2,700			
											27				0			
											28	68,374	0	55,010	13,364			
											29	54,719	0	48,598	6,121			
											30	40,760	0	35,794	4,966			
											R1	41,304	0	35,650	5,654			
											R2	42,030	0	36,796	5,234			
											R3	43,306	0	39,249	4,057			
											R4	34,111	0	31,220	2,892			
											累計	343,504	0	298,517	44,988			
市町村交付分 計												343,504	0	298,517	44,988			
県・市町村交付分 合計												343,504	0	298,517	44,988			

(様式2)

二本松市

帰還・移住等環境整備事業計画

令和4年度進捗状況報告

省庁名 農林水産省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	基金 ／ 単 年度	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間流 用(国費)	執行額 (契約額の 国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況																
6	(5)	-	40	-	1	-	農山村地域復興基盤総合整備事業(農業水利施設等保全再生事業)	二本松市	市	二本松市	直接	継続	単年度	1,950,698	29	~	R7	25			0																
																		26			0																
																		27			0																
																		28			0																
																		29	42,240		41,904	336															
																		30	111,880		109,188	2,692															
																		R1	477,125		407,543	69,582															
																		R2	865,479		20,047	845,432															
																		R3			411,705	-411,705															
																		R4	42,600		22,050	20,550															
																		累計	1,539,324	0	1,012,437	526,887															
																						845,431,500円については令和3年度へ繰越															
																						令和2年度繰越分(事業確定)															
	-	-	-	-	-																																
																					25			0													
																					26			0													
																					27			0													
																					28			0													
																					29			0													
																					30			0													
																					R1			0													
																					R2			0													
																					R3			0													
																					R4			0													
																					累計	0	0	0	0												
																					(注)	1「事業番号」「事業名」「地区名 施設名」「交付団体」「事業実施主体」「直接/間接」「全体事業費」「全体事業期間」欄には、帰還環境整備事業計画の記載に合わせて記入してください。 2「継続/完了」欄には、継続、完了、廃止のいずれかを記入してください。 3「基金/単年度」欄には、基金、単年度のいずれかを記入してください。 4「交付額(国費)」欄には、既に交付された国費を帰還環境整備事業計画の年度別に記入してください。 5「執行額(契約額の国費相当額)」欄には、基金の取崩額ではなく、契約額の国費相当額を記入してください。なお、国費相当分は、事業費に国費率を乗じて算出した値で構いません。 6「事業の進捗状況」欄は、事業の開始、完了等がわかるよう簡潔に記載してください。なお、年度を区別して記載する必要はありません。 7 執行差額(国費相当額)欄は、自動計算(交付額(国費)+事業間流用額(国費)-執行額(契約額の国費相当額))されます。														うち県 交付分	各年度 別合計
26	0	0	0	0																																	
27	0	0	0	0																																	
28	0	0	0	0																																	
29	0	0	0	0																																	
30	0	0	0	0																																	
R1	0	0	0	0																																	
R2	0	0	0	0																																	
R3	0	0	0	0																																	
R4	0	0	0	0																																	
県交付分 計	0	0	0	0																																	
																					26	0	0	0	0												
																					27	0	0	0	0												
																					28	0	0	0	0												
																					29	42,240	0	41,904	336												
																					30	111,880	0	109,188	2,692												
																					R1	477,125	0	407,543	69,582												
																					R2	865,479	0	20,047	845,432												
																					R3	0	0	411,705	-411,705												
																					R4	42,600	0	22,050	20,550												
																					市町村交付分 計	1,539,324	0	1,012,437	526,887												
																					県・市町村交付分 合計	1,539,324	0	1,012,437	526,887												